CHARLEMONT BROADBAND COMMITTEE

Monday, February 10 at 6:00 pm at the Charlemont Town Hall.

ATTENDING: Bob Handsaker, Doug White, Cheryl Handasker, Trevor Mackie (by phone)

Missing: Mary Ellen Banks, Ken Hall, Bill Tucci

- 1. Approve Minutes and Meeting Notes from Feb 3
 - a. ACTION TAKEN: Approved unanimously

2. Status of NEE

- a. Update on Construction Progress
 - i. Electrical inspection was scheduled for 11AM Friday. Was this complete?
 - ii. Expect work to be complete soon

3. Status of Make-Ready

- **a.** Status of utility applications
- b. Town Hall Exterior
- c. Railroads
 - i. Long Bridge -
 - 1. Rewrite of the statement of work, expected very soon.
 - 2. Cheryl will follow up with James Taylor regarding revised SOW changes in anticipated cost.
 - ii. Tower Road
 - iii. South River Road
 - 1. Verizon no costs on the poles for make-ready.
 - iv. West Hawley Road residence
- d. Bridges
 - i. Slack Loop review/ additions

4. Status of Distribution Network

- a. Status of the distribution contract
 - i. Design revision Cheryl will follow up
 - ii. Design revision Bob went to WG+E on Wednesday.
 - iii. Draft procurement for Friday Cheryl will follow up
- b. Next actions on design Heath Stage Terrace and Hawk Hill Rd. following Select Board decision.
- c. Status of edge cases
 - i. Heath
 - 1. Doug's prepared IGA language is amended to include the annual payment of the pole leases.

- 2. PPU report is expected tonight
- 3. Warner Hill Rd Quote from WG&E \$1000 for design work, expecting this to be done very soon.

5. Project Schedule Update

a. Project plan review

6. Project Finance Update

- a. Payments/ Income of Broadband project
- b. Status of additional funding sources
 - i. RDBG Cheryl will send the grant information, in a synthesized form if possible
 - 1. Hut electronics

7. Communication Notes

- a. Workshop planning? Not addressed
- **b.** Wired West communications with folks without provided email contact information- not addressed

Meeting adjourned 7:10 pm